


		Engine Room Pre DP, Entering 500m Zone and Watch Change Checklist (Part B Engine Room - Pacific Champion) Rev 0, May 2022	APPENDIX I - PART B
Both sections A (Bridge) and B (Engine Room) must be completed with all sections confirmed before commencing DP operations or entering any 500m Safety Zone.			CHECKLIST NUMBER
Category	Equipment	Maximum Redundancy Set up	V to Confirm Setup
Set-up of Main Switchboard	440V AC, 220V AC MSB and ESB Set-up	Shaft Generator No.1 online and directly supplying power to the "440V AC Aux Bus 1". The interconnecting bus-tie breaker "4Q1" between Aux Bus 1 and Main Bus 1 should be CLOSED .	<input type="checkbox"/>
		Shaft Generator No.2 online and directly supplying power to the "440V AC Aux Bus 2". The interconnecting Bus-tie breaker "13Q1" between Aux Bus 2 and Main Bus 2 should be CLOSED .	<input type="checkbox"/>
		The Bus-tie Breaker; "9Q2" in between 440V AC HC Bus 1 and HC Bus 2 should be OPEN .	<input type="checkbox"/>
		The Bus-tie Breaker; "7Q1" in between 440V AC MSB Main Bus 1 and Main Bus 2 should be OPEN .	<input type="checkbox"/>
		The Bus-tie breaker; "9Q1" in between 440V AC MSB Bus 2 and HC Bus 2 should be OPEN .	<input type="checkbox"/>
		The Bus-tie breaker; "16Q1" between the 230V AC MSB Bus 1 and Bus 2 sections should be OPEN .	<input type="checkbox"/>
		Diesel generators, DG1 and DG2, should be set to Manual .	<input type="checkbox"/>
		The 440V AC emergency switchboard is supplied with power from 440V AC MSB Bus 2. The emergency generator should be set to Automatic Standby .	<input type="checkbox"/>
		Selector switch at the Distribution Board "L3" should be on "POS2" to Isolate the automatic changeover facility so that the 230V AC Distribution Board "L3" only supplied with power from 230V AC MSB Bus 1 .	<input type="checkbox"/>
		All 440V, 230V switchboards to be free of active earth faults.	<input type="checkbox"/>
Main Propulsion Thrusters, Tunnel Thrusters, Azimuth Thruster and Rudder	Main Propulsion Thrusters CPP / Main Engines	Both main engines are running and the port and stbd main propulsion thrusters (PortMP & StbdMP).	<input type="checkbox"/>
		Ensure all elements in the hydraulic oil system for the both propulsion thrusters CPP's are operational, servo oil cooler, directional valve block, oil distribution ring and both servo pumps.	<input type="checkbox"/>
		The electrical driven standby gearbox servo / lube oil pumps are set to Auto .	<input type="checkbox"/>
	Bow Thrusters	Bow Thrusters (Bow1 & BowAZ) are online.	<input type="checkbox"/>
		Ensure all elements in the lube / hydraulic oil system for the Bow Thruster No.1 (Bow1) is operational, gravity/pressurized header tank and seal tank levels, and hydraulic module.	<input type="checkbox"/>
		The hydraulic pump for Bow Thruster No.1 (Bow1) are supplied with power from the respective thruster starter panel. The selector Switch "S10" should be selected in Normal Mode .	<input type="checkbox"/>
		Ensure all elements in the lube / hydraulic oil system for the Bow Retractable Azimuth Thruster (BowAZ) is operational, gravity/pressurized header tank and seal tank levels, LO pumps, steering motor, oil cooler, pitch control valve and steering control valve	<input type="checkbox"/>
		Selector switch at MSB Cell No.6 should be on POS2 so that the Bow Retractable Azimuth Thruster and Changeover Cabinet supplied from Shaft Generator No.2.	<input type="checkbox"/>
		Selector switch at MSB Cell No.7 should be on POS1 so that 24V DC Power Supply from DC31 Off and DC41 ON for the Bow Retractable Azimuth Thruster (BowAZ) breaker and other consumers.	<input type="checkbox"/>
		Selector switch at BowAZ VFD should be on POS2 to Isolate the automatic changeover facility and VFD is only supplied with power from 230V AC DB "L8".	<input type="checkbox"/>
	Stern Thrusters	Both Stern Thrusters (Stern1 & Stern2) in online.	<input type="checkbox"/>
		Ensure all elements in the lube / hydraulic oil system for the both Stern Thrusters (Stern1 & Stern2) are operational, gravity/pressurized header tank and seal tank levels, and hydraulic module.	<input type="checkbox"/>
		The hydraulic pump for the Stern Thrusters are supplied with power from the respective thruster starter panel. The selector Switch "S10" should be selected in Normal Mode .	<input type="checkbox"/>
	Rudders	Both rudders (PortR & StbdR) are online and both motor controller pumps online for each rudder.	<input type="checkbox"/>
	Full Load Test	Main engines are operational and tested to 100% load as per ORBIS PMS.	<input type="checkbox"/>
		Both Bow Thrusters (Bow1 & BowAZ) and both Stern Thrusters (Stern1 & Stern2) operational and tested to 100% power as per ORBIS PMS.	<input type="checkbox"/>
HVAC	Ventilation	Both Engine Room Fans should be in online and supplying air to the ER and all fire dampers should be OPEN .	<input type="checkbox"/>
		All other machinery space fans should be running as necessary, and the fire dampers should be OPEN .	<input type="checkbox"/>
	Air Conditioning	Adequate cooling of DP computer area on Bridge, Instrument Room, Switchboard Room and ECR.	<input type="checkbox"/>
	24V DC Systems	The 24V DC Systems; "DC10" and "DC30" are operated with only one charger / rectifier unit online. The power supply for Battery Charger No.2 at 'DC10' and 'DC30' should be Isolated .	<input type="checkbox"/>
		The 24V DC Systems; "DC20" and "DC40" are operated with two charger / rectifier units online.	<input type="checkbox"/>
		The Bus-tie breakers between "DC10" and "DC20" should be OPEN .	<input type="checkbox"/>

DP UPS's and 24V DC System		The Bus-tie breakers between "DC30" and "DC40" should be OPEN .	<input type="checkbox"/>
		24 Volt distribution to be free of active earth alarms.	<input type="checkbox"/>
	DP Power Supply	Both DP UPS units fully functional, not operating on bypass.	<input type="checkbox"/>
	Batteries	DP UPS units and both 24V DC batteries load tested for 30 minutes as per ORBIS PMS.	<input type="checkbox"/>
		The 24V DC Systems & DP UPS batteries must be at optimum charge level before entering 500m.	<input type="checkbox"/>

		Engine Room Pre DP, Entering 500m Zone and Watch Change Checklist (Part B Engine Room - Pacific Champion) Rev 0, May 2022	APPENDIX I - PART B
Both sections A (Bridge) and B (Engine Room) must be completed with all sections confirmed before commencing DP operations or entering any 500m Safety Zone.			CHECKLIST NUMBER
Category	Equipment	Maximum Redundancy Set up	✓ to Confirm Setup
Auxiliary Systems	Fuel Oil Transfer System	Cross-over valves; "702.1533" and "702.1953" between the inlets to the fuel oil separators should be CLOSED .	<input type="checkbox"/>
		Cross-over valves; "702.1564" and "702.1943" between the outlets and recirculation lines from the fuel oil separators should be CLOSED .	<input type="checkbox"/>
		Inlet valves; "701.1701" and "701.1721" to the fuel oil service tanks from the fuel oil transfer pumps should be CLOSED .	<input type="checkbox"/>
		Cross-over valve; "701.1693" between the discharge lines of FO Transfer Pumps No.1 and No.2 should be CLOSED .	<input type="checkbox"/>
	Fuel Oil Services System	Each main engine fuel oil standby pump should be set for Automatic Start .	<input type="checkbox"/>
		Cross-over valves; "703.1012" and "703.1041" between the supply lines to the main engines should be CLOSED .	<input type="checkbox"/>
		Cross-over valves; "703.1182" and "703.1492" between the supply and return lines for the for the diesel generator engines should be CLOSED .	<input type="checkbox"/>
		Fuel for the Hot Water Boiler will be periodically taken from the Port FO Service Tank. The outlet valve; "703.1411" at the Port Service Tank should OPEN , the outlet valve; "703.1401" at the Stbd FO Service Tank should CLOSED and the inlet valve; "703.1491" at the Starboard FO Service Tank should be CLOSED .	<input type="checkbox"/>
	Sea Water Cooling System	Main SW Cooling Pumps No.1, No.2 & No.3 are running and servicing the respective Central Coolers.	<input type="checkbox"/>
		Cross-over valves; "721.1151" and "721.1152" between the discharge lines of Main SW cooling pumps No.1 and No.2, and backup SW cooling pump are CLOSED . The St-By SW Cooling Pump should be ready to put on line.	<input type="checkbox"/>
		The system should be operated with the sea water inlet to the sea water crossover trunk from Either the High or Low Sea Chest and not with both suctions open simultaneously.	<input type="checkbox"/>
		Cross-over valve; "721.1161" between the discharge lines of main SW cooling pumps and back-up SW cooling pump is CLOSED .	<input type="checkbox"/>
		Cross-over valves; "721.1281" and "721.1291" in between ER SW cooling system and LP AH / TW system should be CLOSED .	<input type="checkbox"/>
	Fresh Water Cooling System	Main LTFW Circulating Pumps No.1 and No.2 are online circulating the cooling water in respective FW Cooling Systems No.1 and No.2.	<input type="checkbox"/>
		Cross-over valves; "722.2312", "722.1301", "722.2131" and "722.2101" between Fresh Water Cooling System No.1 and Fresh Water Cooling System No.2 should be CLOSED .	<input type="checkbox"/>
		Cross-over valve; "722.3532" (System No.3) should be CLOSED , and other crossover valves configured according to the cooling requirements of the system.	<input type="checkbox"/>
		Expansion tank levels should be periodically monitored, each expansion tank is provided with low level alarm indication.	<input type="checkbox"/>
	Main Lubricating Oil Systems	The LO and Servo Oil Standby pumps for the propulsion thrusters should be set for Automatic Start .	<input type="checkbox"/>
		Filling valves; "711.1031", "711.1041", "711.1121" and "711.1131" from the LO Tank (Main Engines and Main Gear) to each main engine and gearbox sump tank should be CLOSED during DP operations.	<input type="checkbox"/>
		Cross-over valves; "712.3505" and "712.3535" between the inlet lines to the LO separators should be CLOSED .	<input type="checkbox"/>
		Cross-over valve; "712.3551", between the discharge lines from the LO separators should be CLOSED .	<input type="checkbox"/>
	Compressed Air Systems	Both starting air compressors are online and set to auto. Working air compressor should be in operation and set to Auto .	<input type="checkbox"/>
		Cross-over valve; "730.1061" between the starting air supply lines to the main engines should be CLOSED .	<input type="checkbox"/>
		Crossover valve; "730.1181" between the starting air system and working air system, and "730.1144" between the starting air system and instrument air system, should be CLOSED .	<input type="checkbox"/>
		Cross-over valve; "730.1251" between the instrument air system and the inlet of the ME control air dryers should be CLOSED .	<input type="checkbox"/>
		Cross-over valve; "730.1242" between the instrument air system and the outlet of the ME control air dryers should also be CLOSED .	<input type="checkbox"/>
		Starting air system should supply control air to both main engines via the pressure reducing panel and the respective air dryer units. Crossover valve; "730.1241" should be CLOSED .	<input type="checkbox"/>
DP Drills, Maintenance, Clock, Manning, Alarm & Monitoring System and Others	DP Drills	DP drills conducted as per Drills Matrix / HSE_Drills_And_Exercises (HOF-QHSE-DOC-034/Emergency Drills) - not overdue at location arrival i.e. Black-Out / Main Switchboard Failure Drills.	<input type="checkbox"/>
	DP Related Maintenance	No maintenance on any equipment that forms part of the vessels DP system. For the avoidance of doubt this means all equipment listed as part of the CAM / DP checklists.	<input type="checkbox"/>
	AMS	All control, alarm and monitoring system functioning.	<input type="checkbox"/>
	Thruster Rooms	Thruster rooms checked before entering 500m Safety Zone and at regular intervals while on DP Operations.	<input type="checkbox"/>
	Engine Room Manning	The Engine Control Room should be manned at all times with a certified watch keeper whenever the vessel is carrying out DP operations. However, engineer is allowed to enter the machinery space in order to make rounds and/or attend gear after an	<input type="checkbox"/>
	DP and IAS Clock Synchronised	Adjust both systems clocks in such they operate synchronised.	<input type="checkbox"/>

	Date / Time	Signature	Time Checklist Completed	
Engine Room Duty Engineer			Time On DP	
Chief Engineer (if required)			Time Off DP	
Client / OIM (if required)				